



First Quarter Grant Reimbursement Status Report

Transit and Intercity Rail Capital Program (TIRCP)

July through September 2025

2024 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Orcutt Road Left-Hand Crossover	\$ 4,161,000	\$ -	\$ 4,161,000	June 2027
Ortega Siding	22,000,000	-	22,000,000	June 2029
2024 TIRCP Grant Sub-Total	\$ 26,161,000	\$ -	\$ 26,161,000	

2020 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Central Coast Layover Facility Expansion (Phase 1)	\$ 24,303,500	\$ 1,714,000	\$ 22,589,500	June 2029
San Diego County Maintenance and Layover Facility (Phase 1)	28,439,500	-	28,439,500	June 2029
2020 TIRCP Grant Sub-Total	\$ 52,743,000	\$ 1,714,000	\$ 51,029,000	

2018 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
UPRR Franchise Access Fee, Cap. Access and Incentive	\$ 32,894,000	\$ 10,394,674	\$ 22,499,326	June 2028
Ortega Siding	10,677,000	-	10,677,000	June 2028
Upgrade of Non-Powered Switches	5,090,000	5,090,000	-	Project Completed / Closed Out
Install Centralized Traffic Control (Goleta to San Luis Obispo)	16,296,000	16,296,000	-	Project Completed / Closed Out
Camarillo Station Improvements	2,145,000	-	2,145,000	December 2028
Goleta Layover Facility Improvements	12,162,000	180,000	11,982,000	March 2027
Corridor Hardening Improvements (Safety)	8,555,000	-	8,555,000	June 2026
Ventura County Rincon Point Slope Repairs	6,610,000	-	6,610,000	June 2026
Santa Barbara County Hollister Ranch Repairs and Drilled Piers	10,406,000	2,392,264	8,013,736	June 2026
Tie Replacement	8,900,000	8,900,000	-	Project Completed / Closed Out
Pre-1949 Rail Replacement	15,100,000	15,100,000	-	Project Completed / Closed Out
Canada Honda Creek Bridge Replacement	29,238,000	19,732,341	9,505,659	December 2025
Los Alamos Creek Bridge (Narlon) Replacement	6,386,000	6,386,000	-	Project Completed / Closed Out
Safety Improvement Funds	487,000	487,000	-	Project Completed / Closed Out
North San Diego County Fencing Project	1,300,000	1,300,000	-	Project Completed / Closed Out
Signal Respacing and Optimization Project	15,900,000	15,900,000	-	June 2026
On-Time Performance Incentive Program (NCTD)	22,962,000	18,466,939	4,495,061	December 2025
Network Integration Funds	250,000	-	250,000	December 2025
2018 TIRCP Grant Sub-Total	\$ 205,358,000	\$ 120,625,218	\$ 84,732,782	

2016 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Franchise Access Fee, Cap. Access and Incentive (UPRR)	\$ 8,140,000	\$ 8,140,000	\$ -	Project Completed / Closed Out
Upgrade of Non-Powered Switches	1,000,000	1,000,000	-	Project Completed / Closed Out
Install Centralized Traffic Control (Goleta to San Luis Obispo)	5,860,000	5,860,000	-	Project Completed / Closed Out
Timetable and Corridor-Wide Network Integration	1,000,000	1,000,000	-	Project Completed / Closed Out
SANDAG Projects ⁽²⁾	66,000,000	66,000,000	-	Project Completed / Closed Out
2016 TIRCP Grant Sub-Total	\$ 82,000,000	\$ 82,000,000	\$ -	

TIRCP Grants Total	\$ 366,262,000	\$ 204,339,218	\$ 161,922,782	
---------------------------	-----------------------	-----------------------	-----------------------	--

Notes:

(1) These projects are led by NCTD.

(2) SANDAG Projects include the Elvira to Morena Double Track project and the Carlsbad Poinsettia project.