



Third Quarter Grant Reimbursement Status Report

Transit and Intercity Rail Capital Program (TIRCP)

January Through March 2022

2020 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Central Coast Layover Facility Expansion (Phase 1)	\$ 10,303,500	\$ -	\$ 10,303,500	June 2026
San Diego County Maintenance and Layover Facility (Phase 1)	28,439,500	-	28,439,500	June 2026
2020 TIRCP Grant Sub-Total	\$ 38,743,000	\$ -	\$ 38,743,000	

2018 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
UPRR Franchise Access Fee, Cap. Access and Incentive	\$ 56,563,130	\$ -	\$ 56,563,130	June 2028
Carpinteria Second Track and Platform / Ped Underpass	10,677,870	-	10,677,870	June 2025
Upgrade of Non-Powered Switches	5,700,000	-	5,700,000	June 2023
Install Centralized Traffic Control (Goleta to San Luis Obispo)	16,640,000	-	16,640,000	June 2023
Camarillo Station Improvements	3,445,000	-	3,445,000	April 2024
Goleta Layover Facility Improvements	9,862,000	-	9,862,000	March 2026
Corridor Hardening Improvements (Safety)	3,055,000	100	3,054,900	December 2023
Tie Replacement	8,900,000	-	8,900,000	June 2023
Pre-1949 Rail Replacement	15,100,000	-	15,100,000	June 2023
Canada Honda Creek Bridge Replacement	11,026,000	-	11,026,000	June 2024
Los Alamos Creek Bridge (Narlon) Replacement	6,474,000	-	6,474,000	December 2022
Safety Improvement Funds	487,000	100	486,900	December 2023
North San Diego County Fencing Project	1,300,000	58,995	1,241,005	June 2025
Signal Respacing and Optimization Project	15,900,000	-	15,900,000	June 2025
On-Time Performance Incentive Program (NCTD)	22,962,000	6,496,647	16,465,353	September 2025
Network Integration Funds	250,000	-	250,000	June 2024
2018 TIRCP Grant Sub-Total	\$ 188,342,000	\$ 6,555,841	\$ 181,786,159	

2016 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Franchise Access Fee, Cap. Access and Incentive (UPRR)	\$ 8,140,000	\$ -	\$ 8,140,000	June 2028
Upgrade of Non-Powered Switches	1,000,000	-	1,000,000	June 2023
Install Centralized Traffic Control (Goleta to San Luis Obispo)	5,860,000	-	5,860,000	June 2023
Timetable and Corridor-Wide Network Integration	1,000,000	880,658	119,342	June 2022
SANDAG Projects ⁽¹⁾	66,000,000	66,000,000	-	Project Completed / Closed Out
2016 TIRCP Grant Sub-Total	\$ 82,000,000	\$ 66,880,658	\$ 15,119,342	

2015 TIRCP

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Transit Transfer Program	\$ 1,675,000	\$ 309,821	\$ 1,365,179	Pending Close-out
2015 TIRCP Grant Sub-Total	\$ 1,675,000	\$ 309,821	\$ 1,365,179	

TIRCP Grants Total	\$ 310,760,000	\$ 73,746,320	\$ 237,013,680	
---------------------------	-----------------------	----------------------	-----------------------	--

Notes:

(1) These projects are led by NCTD.

(2) SANDAG Projects include the Elvira to Morena Double Track project and the Carlsbad Poinsettia project.