



First Quarter Grant Reimbursement Status Report

Other Discretionary Grants

July through September 2025

Proposition 1B

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Central Coast Layover Facility Expansion (Phase 1)	\$ 3,400,000	\$ -	\$ 3,400,000	June 2029
Camarillo Station Improvements	4,745,000	278,000	4,467,000	December 2026
Canada Honda Creek Bridge Replacement	11,000,000	11,000,000	-	Project Completed / Closed Out
Los Alamos Creek Bridge (Narlon) Replacement	15,526,000	15,526,000	-	Project Completed / Closed Out
Interim SLO Facility	300,000	300,000	-	Project Completed / Closed Out
<b>Proposition 1B Grant Sub-Total</b>	<b>\$ 34,971,000</b>	<b>\$ 27,104,000</b>	<b>\$ 7,867,000</b>	

State Transportation Improvement Program (STIP)

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Central Coast Layover Facility Expansion (Phase 1)	\$ 11,500,000	\$ 2,449,070	\$ 9,050,930	June 2029
Leesdale Passing Siding	20,000,000	-	20,000,000	June 2028
<b>STIP Grant Sub-Total</b>	<b>\$ 31,500,000</b>	<b>\$ 2,449,070</b>	<b>\$ 29,050,930</b>	

Solutions for Congested Corridors Program (SCCP)

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Leesdale Passing Siding	\$ 43,500,000	\$ -	\$ 43,500,000	June 2028
<b>SCCP Grant Sub-Total</b>	<b>\$ 43,500,000</b>	<b>\$ -</b>	<b>\$ 43,500,000</b>	

Restoration & Enhancement (R&E) Grant Program

Project	Total Award	Total Reimbursed to Date	Remaining Balance	Anticipated Project Completion
Service Restoration Project	\$ 27,120,363	\$ -	\$ 27,120,363	June 2032
<b>R&amp;E Grant Program Grant Sub-Total</b>	<b>\$ 27,120,363</b>	<b>\$ -</b>	<b>\$ 27,120,363</b>	

<b>Discretionary Grants Total</b>	<b>\$ 137,091,363</b>	<b>\$ 29,553,070</b>	<b>\$ 107,538,293</b>	
-----------------------------------	-----------------------	----------------------	-----------------------	--